

Bond Construction Update

August 13, 2024

Construction In Progress

Ada Vista

- Follow up inspection on Thursday



Office Area

Pine Ridge

- Expect ready for next week
- Temp wall in place for next phase



Cafeteria

Construction In Progress

Eastern Middle Secure entrance

- Power reroute is complete but a couple of bugs to work out
- Scheduled completion-May 2025



Eastern Athletics - Baseball/Softball field relocation

- Moving along as planned
- Scheduled completion-Spring 2025



Construction In Progress

Northern Athletics - Auxiliary turf field

- Moving along as planned
- Scheduled completion-Spring/summer 2025



Paving: Knapp Forest, Meadow Brook, Central Woodlands, Central Middle, Operations

- Essentially complete-paved and striped

Design In Progress

Central High

- Design development phase
 - First pass at design v. budget
 - Major renovations to science, art, industrial art
- Bid in November 2024
- Construction begins June 2025

OVERALL PLAN - SECOND FLOOR SCIENCE



Design In Progress

Aquatic Center

- Focus Group update/feedback in July
- Schematic design phase
- Bid in July 2025
- Construction begins October 2025



Aquatic Center



FH Aquatic Center- 2023 Bond
JULY 15, 2024

What's Next

Design on Deck

- Northern Hills Middle
 - Kick off meeting today!

Bond Facilities Team

- Need two board members
- Meet four times per year
- Architects, Construction Managers, District Staff

Website

Bond Construction Update

August 13, 2024