

Bond Construction Update

December 10, 2024

Construction In Progress

Ada Vista

- Final phase complete in December 2024
- Challenging project

Pine Ridge

- Phase turnovers at winter break & spring break
- Final phase complete in August 2025

Eastern Middle secure entrance

- Scheduled completion May 2025

Construction In Progress

Eastern Athletics - Baseball/Softball field relocation

- Scheduled completion-Spring 2025

Northern Athletics - Auxiliary turf field

- Scheduled completion-Spring/summer 2025

Design In Progress

Central High


- Bids received December 4
- Conducting post-bid interviews
- Recommendation to Board in January
- Construction begins June 2025

Roofing, paving, mechanical at a variety of locations

- Paving & mechanical on the agenda for approval

Design In Progress

Central Middle paving



Design In Progress

Pine Ridge paving



Design In Progress

Aquatic Center

- Focus group met December 2
- Design through June 2025
- Bid in July 2025
- Construction starts October 2025
- Construction ends October 2027

Design In Progress



Design In Progress



Design in Progress

Northern Hills Middle

- Meet monthly through December, move to bi-weekly in January
- Site visits pushed to January
- Design through July 2025
- Construction starts April 2026
- Construction ends June 2028

Ada Elementary Learning Environment

- Design through October 2025
- Construction starts June 2026 and ends September 2028

Elementary playgrounds

- Additional, accessible
- May split between summer 2025 & 2026

On the Horizon

Meadow Brook Elementary Learning Environment

- Kickoff meeting in December 2024
- Design through December 2025
- Construction starts June 2026 and ends September 2028

Northern High Learning Environment

- Remainder of building
- Kickoff meeting in May 2025
- Design through May 2026
- Construction starts April 2027 and ends June 2029

Bond Construction Update

December 12, 2024