

# Bond Construction Update

April 15, 2025



# Construction In Progress

## Pine Ridge

- Phase turnover at spring break
- Final phase complete in August 2025

## Eastern Middle secure entrance

- Scheduled completion May 2025
- Move-in scheduled for end of school year

## Eastern Athletics - Baseball/Softball field relocation

- Scheduled completion for spring 2025 - anticipating end of April
- Cement work

## Northern Athletics - Auxiliary turf field

- Scheduled completion for spring/summer 2025
- Cement work

# Construction In Progress



# Construction In Progress



# Construction In Progress



# Construction In Progress

## Central High Learning Environment

- Construction begins June 2025
- Scheduled completion August 2027

## Roofing, paving, mechanical at a variety of locations

- Begins June 2025

## Elementary playgrounds

- Additional, accessible
- Spring/summer 2025

# Design In Progress

## Aquatic Center

- Design through June 2025
  - Value engineering
- Bid late summer 2025
- Construction starts late winter 2026

## Northern Hills Middle

- Design through July 2025
- Construction starts April 2026 and ends June 2028

## Ada Elementary Learning Environment

- Design through October 2025
- Construction starts June 2026 and ends September 2028

## Meadow Brook Elementary Learning Environment

- Design through December 2025
- Construction starts June 2026 and ends September 2028

# On the Horizon

## Northern High Learning Environment

- Remainder of building
- Kickoff meeting in May 2025
- Design through May 2026
- Construction starts April 2027 and ends June 2029

# Bond Construction Update

April 15, 2025

