

Bond Construction Update

February 4, 2025



Construction In Progress

Ada Vista

- A couple of items to finish
- Teachers are in moved into new spaces

Pine Ridge

- Phase turnover at spring break
- Final phase complete in August 2025

Eastern Middle secure entrance

- Scheduled completion May 2025
- Trending ahead of schedule

Construction In Progress

Eastern Athletics - Baseball/Softball field relocation

- Scheduled completion-Spring 2025

Northern Athletics - Auxiliary turf field

- Scheduled completion-Spring/summer 2025

Central High Learning Environment

- Construction begins June 2025
- Scheduled completion August 2027

Roofing, paving, mechanical at a variety of locations

- [Roofing](#) recommendation at this month's meeting
- Begins June 2025

Design In Progress

Aquatic Center

- Design through June 2025
 - OAK working on updated projected costs to compare to budget
- Bid in July 2025
- Construction starts October 2025
- Construction ends October 2027

Elementary playgrounds

- Additional, accessible
- All but Goodwillie occurring spring/summer 2025
- Recommendation at this month's meeting

Sample Playground



Orchard
View

Rendered in Custom Woodlands Palette

Sample Playground



Meadow
Brook



Rendered in Custom Palette

Forest Hills Public Schools
Meadow Brook Elementary - Upper Option Two



Sample Playground



Thornapple



Rendered in Custom Palette



www.gametime.com

Forest Hills Public Schools
Thornapple Elementary - Option Two



www.sinclair-rec.com



Design in Progress

Northern Hills Middle

- Design through July 2025
- Construction starts April 2026
- Construction ends June 2028

Ada Elementary Learning Environment

- Design through October 2025
- Construction starts June 2026 and ends September 2028

Meadow Brook Elementary Learning Environment

- Design through December 2025
- Construction starts June 2026 and ends September 2028

On the Horizon

Bond Facilities Team

- March 2025?
- Review & tours

Northern High Learning Environment

- Remainder of building
- Kickoff meeting in May 2025
- Design through May 2026
- Construction starts April 2027 and ends June 2029

Bond Construction Update

February 4, 2025

